CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work : :Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Flyover, BBMP, Bangalore

Name of Client	:	**Executive Engineer,** RR Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. B N Girish (SKS Infrastructures Pvt Ltd),** Contractor, Bangalore.
Total Cost	:	Rs. 102.97 Lakhs
Date of Inspection	:	12.04.2022 ✓
Status of Bill	:	1st and Part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.17),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Sl.No	Description of the Item		Unit	Qty	Comments / observations
1	Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4	:	Sqm	53.33	Work done up to the billed quantity and Quality is satisfactory
2	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in	:	Cum	8.86	Work done up to the billed quantity and Quality is satisfactory
3	Providing 18mm thick cement plaster in single coat with cement mortor 1:3, to brick masonry including rounding off corners	:	Sqm	53.33	Work done up to the billed quantity and Quality is satisfactory
4	Providing 15m thick cement plaster in single coat with cement mortar 1:4,tobrick masonry including rounding off corners wherever	:	Sqm	27.86	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕವಲಯ ಆರ್.ಆರ್ ವಿಭಾಗ

Corporate Off: No.133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

Sl.No	Description of the Item		Unit	Qty	Comments / observations
5	Providing and laying flooring using prepolished water cut/gang saw 19 mm thick Granite laid over bed of 20mm thick 1:4 and jointed with	:	Sqm	37.30	Work done up to the billed quantity and Quality is satisfactory
6	Providing vitrified tiles 1000 x 1000mm /800x1200mm of approved make, shade and size for flooring laid on a bed of 12mm	:	Sqm	592.89	Work done up to the billed quantity and Quality is satisfactory
7	KSRB 14.15-1: Providing marble slab flooring 20mm thick with edges of slab machine cut, for flooring, treads of steps and landings laid on a	:	Sqm	62.69	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing in position 12mm thick plaster of paris (gypsum anhydrous) for ceiling reinforced with hessian cloth flat surface upto a	:	Sqm	623.54	Work done up to the billed quantity and Quality is satisfactory
9	Providing Full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour	:	Sqm	86.80	Work done up to the billed quantity and Quality is satisfactory
10	Providing teak wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled	:	Cum	0.78	Work done up to the billed quantity and Quality is satisfactory
11	Providing and fixing in position fully panelled teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails	:	Sqm	13.44	Work done up to the billed quantity and Quality is satisfactory
12	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets	:	Sqm	1.50	Work done up to the billed quantity and Quality is satisfactory
13	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for	:	Nos	2.00	Work done up to the billed quantity and Quality is satisfactory
14	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination	:	Kg	31.50	Work done up to the billed quantity and Quality is satisfactory

Scanned with CamScanner

Sl.No	Description of the Item		Unit	Qty	Comments / observations
15	KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based	:	Sqm	13.44	Work done up to the billed quantity and Quality is satisfactory
16	Providing and applying enamel metal paint two coats (Excluding priming coat) over new steel or other metal surface brushing to give	:	Sqm	31.20	Work done up to the billed quantity and Quality is satisfactory
17	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs,	:	Sqm	623.52	Work done up to the billed quantity and Quality is satisfactory
18	Providing and laying in position Yelahanka tiles of size 250 x 250mm of approved quality and make, over a bed of cement mortar 1:3 an	:	Sqm	623.52	Work done up to the billed quantity and Quality is satisfactory
19	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using	:	Each	30.00	Work done up to the billed quantity and Quality is satisfactory
20	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
21	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using	:	Each	70.00	Work done up to the billed quantity and Quality is satisfactory
22	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using	:	Each	40.00	Work done up to the billed quantity and Quality is satisfactory
23	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using	:	Each	15.00	Work done up to the billed quantity and Quality is satisfactory
24	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be	:	Each	40.00	Work done up to the billed quantity and Quality is satisfactory

Scanned with CamScanner

Sl.No	Description of the Item		Unit	Qty	Comments / observations
25	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be	:	Each	40.00	Work done up to the billed quantity and Quality is satisfactory
26	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be	:	Each	40.00	Work done up to the billed quantity and Quality is satisfactory
27	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
28	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
29	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required	:	Each	30.00	Work done up to the billed quantity and Quality is satisfactory
30	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
31	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.6Amps one	:	Each	250.00	Work done up to the billed quantity and Quality is satisfactory
32	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 12936Amps Two	:	Each	300.00	Work done up to the billed quantity and Quality is satisfactory
33	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps 3way	:	Each	92.00	Work done up to the billed quantity and Quality is satisfactory
34	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. d) Steeped fan	:	Each	65.00	Work done up to the billed quantity and Quality is satisfactory

Scanned with CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item		Unit	Qty	Comments / observations
35	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.e) 16Amps one	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
36	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 f) 6Amps Bell	:	Each	65.00	Work done up to the billed quantity and Quality is satisfactory
37	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 g) 6/16Amps	:	Each	75.00	Work done up to the billed quantity and Quality is satisfactory
38	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 h)	:	Each	45.00	Work done up to the billed quantity and Quality is satisfactory
39	Supply and fixing of 6Amps bell buzzer on existing switch board.	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
40	OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends,	:	Each	900.00	Work done up to the billed quantity and Quality is satisfactory
41	OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends,	:	Each	350.00	Work done up to the billed quantity and Quality is satisfactory
42	OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends,	:	Each	350.00	Work done up to the billed quantity and Quality is satisfactory
43	CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes	:	Each	550.00	Work done up to the billed quantity and Quality is satisfactory
44	CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes	:	Each	350.00	Work done up to the billed quantity and Quality is satisfactory

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ

Corporate Off.: No. 135, Bhuvaneshwaranagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item		Unit	Qty	Comments / observations
45	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core	:	Each	5000.00	Work done up to the billed quantity and Quality is satisfactory
46	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core	:	Each	3500.00	Work done up to the billed quantity and Quality is satisfactory
47	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core	:	Each	2200.00	Work done up to the billed quantity and Quality is satisfactory
48	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core	:	Each	206.00	Work done up to the billed quantity and Quality is satisfactory
49	Supplying and fixing regular MCCB distribution Panel confirm to IS 8828, on wall/ woodboard / flush mounting using required	:	Each	4.00	Work done up to the billed quantity and Quality is satisfactory
50	Supplying and fixing regular MCCB distribution Panel confirm to IS 8828, on wall/ woodboard / flush mounting using required	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
51	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
52	Supplying and fixing regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
53	Supplying and fixing regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
54	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker (ELMCB) 240/450V uoto 300mA sensitivity on exisiting wood/panel	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಬಿಬಿಎಂಪಿ ವಿಭಾಗ

Corporate Off.: No.133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item		Unit	Qty	Comments / observations
55	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker (ELMCB) 240/450V uoto 300mA sensitivity on exisiting wood/panel	:	Each	1.00	Work done up to the billed quantity and Quality is satisfactory
56	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve,	:	Each	25.00	Work done up to the billed quantity and Quality is satisfactory
57	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve,	:	Each	5.00	Work done up to the billed quantity and Quality is satisfactory
58	Supplying of 4' - LED PVC square batten 28Watts with high quality diffuser with life of 25000 burning hours & 70% lumen maintanance	:	Each	30.00	Work done up to the billed quantity and Quality is satisfactory
59	Supplying & Fixing of 70-150 Watts lamp holder 2 Pin	:	Each	10.00	Work done up to the billed quantity and Quality is satisfactory
60	Supplying and fixing of round or oblong type bulk head fitting glass cover.	:	Each	10.00	Work done up to the billed quantity and Quality is satisfactory
61	LED Flood Light. Supplying of LED Floodlight with .....W System Power consumption pressure die cast aluminum housing with powder	:	Each	12.00	Work done up to the billed quantity and Quality is satisfactory
62	Supplying of 1440rpm heavy duty eahust fan with bracket blades suitable for operate on 230V 50Hz, AC Supply complete. 15" sweep	:	Each	4.00	Work done up to the billed quantity and Quality is satisfactory
63	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase	:	Each	4.00	Work done up to the billed quantity and Quality is satisfactory
64	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase	:	Each	20.00	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯುವಜನತ್ವರ ಬಾಜ ವಿಭಾಗ

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

Sl.No	Description of the Item		Unit	Qty	Comments / observations
65	Supplying wall mounting fan suitable to operate at single phase 230V AC Supply. 400mm sweep	:	Each	8.00	Work done up to the billed quantity and Quality is satisfactory
66	Fixing all types and allcapacities fluorescent / false ceiling/spotlight/ CFLfittings indoor on the wall/ ceiling/rafters /	:	Each	15.00	Work done up to the billed quantity and Quality is satisfactory
67	Fixing a ceiling/Wall mounting fan of all capacities and all types to the existing S hook together with supplying and fixing a 5 ampers	:	Each	33.00	Work done up to the billed quantity and Quality is satisfactory
68	Fixing one exhaust fan after making a suitable nitch in the wall and finishing with cement mortar and colouring to match the existing wall	:	Each	4.00	Work done up to the billed quantity and Quality is satisfactory
69	Fixing charges of post top/Gate/Garden fitting/ LED on the existing CI/ GI or any other pipe using required size of reducer,	:	Each	8.00	Work done up to the billed quantity and Quality is satisfactory
70	Supplying fixing and wiring earth electrode for grounding of lifts,transformers,DG sets etc., using 40m dia 2.9mm thick 2.5 mtr long	:	Each	4.00	Work done up to the billed quantity and Quality is satisfactory
71	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required 25 x 3 mm Cu	:	Each	25.00	Work done up to the billed quantity and Quality is satisfactory
72	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated,extruded inner sheathed sheathed,galvanised ,strips (except	:	Each	125.00	Work done up to the billed quantity and Quality is satisfactory
73	KSRB 2-2.1: Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in	:	Cum	106.92	Work done up to the billed quantity and Quality is satisfactory
74	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	:	Tonn	50.00	Work done up to the billed quantity and Quality is satisfactory

Scanned with CamScanner

Sl.No	Description of the Item		Unit	Qty	Comments / observations
75	KSRB - 4-1.6: Providing and laying in position plain cement concrete of mix M-10 with OPC cement @ 220kgs, with 40mm and down size	:	Cum	9.72	Work done up to the billed quantity and Quality is satisfactory
76	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations,	:	Sqm	52.80	Work done up to the billed quantity and Quality is satisfactory
77	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and	:	Sqm	42.00	Work done up to the billed quantity and Quality is satisfactory
78	KSRB - 4.2.8: Providing and laying in position reinforced cement concrete of design mix M 20 with OPC cement @ 320kgs, with 20mm	:	Cum	25.44	Work done up to the billed quantity and Quality is satisfactory
79	KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in	:	Tonne	3.18	Work done up to the billed quantity and Quality is satisfactory
80	Providing and fixing granite name board fixed in cement morter to wall."The board shall be fixed as per the drawing and at the place	:	Sqm	1.00	Work done up to the billed quantity and Quality is satisfactory
81	Fabricating supplying and erecting M.S. Tubuler Truss of all span as per approved drawing design with prefabricated applications using	:	Kg	25052.00	Work done up to the billed quantity and Quality is satisfactory
82	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trpezoidal profiled sheet of	:	Sqm	954.00	Work done up to the billed quantity and Quality is satisfactory
83	KSRRB M100-1 & M100-4.1. Conveying by Loading and unloading of moorum/debris. Placing tipper at loading point,	:	Cum	106.92	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Authorised Signatory

Scanned with CamScanner